Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120013-4

CONSTRUCTION PROGRESS REPORT FOR MONTH OF October 195 3

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

	date when work will commence.			STAT
TATSPEC	Project Title:	Lo	ocation:	
TATINTL	Contractor:	Al	lotment No.: 4442-40-001	
17 (111) L	Date of Commencement: 11 August :		heduled Completion Date: 3	0 Sept. 1953
			34, F 4 34 34 4 4 1 4 1 4 1 4 1 4 1 4 1 4 1 4	O 111384 L733
	Authority for construction (identification of instrument authorizing work):			
	PRC action DD/I - 195 - 53	, Dated 1	3 April 1953	
	Brief description of work involve	ed: Cons	truction of antenna field a	nd boser
	cable.			
	Percent completed in various bran	nches of	work:	
		u .i.	733	%
	Excavation, grading	7/2	Flooring	70
	Concrete, cement work	# # # H	Hardware Painting, glazing	%
	Structural steel	% %	Plumbing	7/2
	Masonry	70 1	Heating, ventilating	%
	Carpentry, millwork	1 %	Electrical	%
	Roofing, waterproofing	1 %	Electric fixtures	9/0
	Sheet metal Lath, plaster, acoustic	76	Approach work	%
	Insulation	1	Other	%
	Antenna system	80%		
	Coaxial cable	40 %	Power cable	_ %
1	Totals: Amount of contract, includi	ng additi	ons and deductions \$	24,500.00
	Value of work completed to date			24,500.00
	Value of materials on site			
	Value of materials in storage			
	Value of materials in stora	ıge	<u></u>	
			terials	24,500,00
	Value of materials in stora Total value of completed wo Total of partial payments t	ork and ma	. oct rarp	19,918,30

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120013-4

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.